

COMPLETION REPORT

1	Name of the work	Improvements and construction of CC road Coconut Garden roads and cross roads in Dasarahalli Ward No. 15		
2	Sanctioned Estimate No. & Date	CE/02/7519/15.12 Dated 2-1-2016		
3	Head of Account which is chargeable			
4	Instrument Order NO. & Date	02/16.14 / 1/4/2016		
5	Name Of Contractor	Sri. K. Madhavareddy, # 900, Bagalagunte, Muneshwara Block, Bangalore.		
6	Time Stipulated for Completion of work	90 days -		
a				
b	Delay in Exculpation of Work	-		
7	Measurement recorded in	30-4-2016		
8	Check Measurement of the Asst	Rangaswamy		
9	Name of the office/official in charge of the work	H. K. Parameswarappa		
10	a) Asst. Eng/junior Eng	H. K. Parameswarappa		
	b) Asst. Exe Engineer	Rangaswamy		
Sanctioned Estimate Amout		Amout Claims As per Actually Vide As per bills	Excess	Savings
25.00 lacs		2306182-40	-	-

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER.


ASSIATANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು


EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

ಬಿ.ದಾಸರಕಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಪಾಲಕರು, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು